

2011-08-24 - SDSC relocation status

We have upgraded power and all the necessary network drops in the new location. Progress is being impeded by the lack of redundant 10Gb layer 3 switches for the new location. We've done everything we can think of to expedite the procurement of this equipment, including requesting Saturday morning delivery via FedEx, if necessary.

In addition, we have moved the first VM host to the new location and plan to start migrating VMs to it tomorrow. Unfortunately, without the switches, the process of live migrating the VMs will take much longer than originally planned for.

Vicky